3-10c: Attack a Simulated Interior Structure Fire

Candidate Information
Candidate Name and SFT ID Number:
Circle On): Day 1 First Attempt / Day 1 Second Attempt / Day 2 First Attempt / Day 2 Second Attempt
General Information
NFPA Standard: 1001 (2019), JPR 4.3.10 / **CTS Guide:** 3-10 / **Course Plan:** Fire Fighter 1A, Topic 5-12
Performance Outcome: Attack an interior structure fire at, above, or below grade level, maintain team integrity, deploy the attack line for advancement, correctly place ladders when used, gain access into the fire area, effectively apply water, correctly approach the fire using attack techniques that facilitate suppression given the level of the fire, locate and control hidden fires, maintain the correct body posture, recognize and manage hazards, and bring the fire under control, operating as a member of a team.
Candidate Directions: Operating as a team, you will attack an interior structure fire [insert variable] grade level. The evolution will begin when I say, "start." The evolution will end when you say, "done." Do you understand the directions?

Variables (circle one)
Fire at: at grade / above grade / below grade

Performance Measures (check appropriate box) The candidate must complete all steps (100%) to receive a passing score.	**Pass**	**Fail**
1. Wears and uses appropriate PPE/SCBA/equipment at all times during evaluation		
2. Confirms order with Company Officer to deploy attack line and enter structure for extinguishment purposes		
3. Places ladders correctly (if applicable)		
4. Conducts visual size-up of scene to identify hazards		
5. Deploys attack, places nozzle and 50 feet of working hose line near entry point		
6. Requests charging of line		
7. Goes on air		
8. Checks nozzle pressure and pattern and entry door		
9. Gains access and advances charged line into structure		
10. Maintains body posture appropriate for conditions		
11. Locates fire		
12. Operates charged line to suppress fire, uses effective water application practices, prevents water hammer		
13. Communicates with Company Officer that fire has been extinguished		
14. Checks for fire extension (interior wall, subfloor)		
15. Exits structure with team member(s) and reports to Company Officer		

Evaluation Results
Overall Evaluation: Pass / Fail (circle one)
Student Signature / Date:
Print Student Name:
Evaluator Signature / Date:
Print Evaluator Name:
Comments: