3-10f: Load Supply Hose

Candidate Information
Candidate Name and SFT ID Number:
Circle One: Day 1 First Attempt / Day 1 Second Attempt / Day 2 First Attempt / Day 2 Second Attempt
General Information
NFPA Standard: 1001 (2019), JPR 4.3.10 / **CTS Guide:** 3-10 / **Course Plan:** Fire Fighter 1A, Topic 5-6 and 5-12
Performance Outcome: Load a minimum of 150 feet of supply line into a hose bed ensuring there is no damage to the couplings or hose, set hose bed up for forward or reverse lay, and layer the hose to ensure hose bed deploys efficiently.
Candidate Directions: You will load supply hose using the [insert hose load type] hose load, setting the bed up for a [insert direction] lay. The test will begin when I say, "start." The test will end when you say, "done." Do you understand the directions?

Variables (circle one)
Hose load type: flat / accordion / horseshoe **Hose lay direction:** forward / reverse

Performance Measures (check appropriate box) The candidate must complete all steps (100%) to receive a passing score.	Pass	Fail
1. Wears and uses appropriate PPE/SCBA/equipment at all times during evaluation		
2. Inspects hose and hose couplings for damage		
3. Places first coupling on hose bed, setting hose bed up for a forward or reverse lay		
4. Lays hose onto bed based on chosen method		
5. Layers hose repeating until all hose is loaded ensuring no couplings flip when laid		
6. Finishes layering and secures supply hose in hose bed		

Evaluation Results
Overall Evaluation: Pass / Fail (circle one)
Student Signature / Date:
Print Student Name:
Evaluator Signature / Date:
Print Evaluator Name:
Comments: