3-13a: Overhaul a Fire Scene

Candidate Information
Candidate Name and SFT ID Number:
Circle One: Day 1 First Attempt / Day 1 Second Attempt / Day 2 First Attempt / Day 2 Second Attempt
General Information
NFPA Standard: 1001 (2019), JPR 4.3.13 / **CTS Guide:** 3-13 / **Course Plan:** Fire Fighter 1A, Topic 5-16
Performance Outcome: Properly perform overhaul at the scene of a simulated or live structure fire so that hidden fires are discovered and extinguished with any evidence of arson or points of origin are preserved.
Candidate Directions: You will overhaul a fire scene. The evolution will begin when I say, "start." The evolution will end when you say, "done." Do you understand the directions?

Performance Measures (check appropriate box) The candidate must complete all steps (100%) to receive a passing score.	**Pass**	**Fail**
1. Wears and uses appropriate PPE/SCBA/equipment at all times during evaluation		
2. Selects proper equipment (irons, etc.) and extinguishing source for overhaul		
3. Deploys and operates an attack line		
4. Removes building materials to expose void spaces while maintaining structural integrity		
5. Applies water for maximum effectiveness		
6. Exposes and completely extinguishes hidden fires in walls, ceilings, and subfloor spaces		
7. Preserves evidence of arson and points of origin		

Evaluation Results
Overall Evaluation: Pass / Fail (circle one)
Student Signature / Date:
Print Student Name:
Evaluator Signature / Date:
Print Evaluator Name:
Comments: